

# WINDLE + VOLPE ARCHITECTS

April 29, 2015

Michael Johndrow  
The TJX Companies, Inc.  
Architecture & Engineering Department  
770 Cochituate Road  
500 OCPD1  
Framingham, MA 01701

Reference: Marshalls  
Crossroads Mall  
Greenville, Texas

Dear Mr. Johndrow;

We have complied with the following Plan Review Comments for the Marshalls at Crossroads Mall in Greenville, Texas. This revision has been identified as CCD #2, dated April 29, 2015.

## **SHEET A2-1**

Verify and correct room finish schedule to match c-set.

1. Corrected room wall finishes for the Women's Dressing Room, Men's Dressing Room, Women's ADA Dressing Room, and Men's ADA Dressing Room.

## **SHEET A6-1**

Revise finish call-outs per plan mark-up.

1. Corrected slat wall call-out on the East Interior Elevation (detail #1).
2. Added slat wall #316 to the South Interior Elevation (detail #2).
3. Corrected three wall finish call-outs on the West Interior Elevation (detail #3).
4. Added wall finish call-out on the North Interior Elevation (detail #4).
5. Corrected two wall finish call-outs on the North Interior Elevation (detail #4).

## **SHEET A8-1**

Verify all lighting layout dimensions perc-set call-outs.

1. Added notes identifying typical dimensions for lighting layout.
2. Added non-typical dimensions for clarity.
3. All dimensions have been verified for coordination with Tenant drawings.

### **SHEET M1.1**

Revise schedules and HVAC plan per mark-ups.

1. Revised mechanical floor plan per Tenant comments. Refer to clouded areas on plan.
2. Revised Air Device Schedule for coordination with the plan revisions.
3. Revised RTU schedule per Tenant comments.
4. Corrected the manufacturer listed on the Exhaust Fan Schedule and revised schedule for coordination with the revised plan.

### **SHEET M1.2**

See M1.1 comments.

1. Revised roof plan for coordination with revised mechanical floor plan and schedules on sheet M1.1.

### **SHEET E1.1**

Employee lighting to be controlled through the alarm panel.

1. Revised note to say "Employee lighting controlled through the alarm panel control switch mounted at service desk".

### **SHEET E1.2**

Change all DP circuits to CP circuits.

1. Revised all circuits from DP to CP per Tenant comments. Refer to clouded location on the Power & Communications Floor Plan.

### **SHEET E1.4**

See M1.1 comments for corrections.

1. Revised the mechanical equipment on the Electrical Floor Plan for coordination with the revised Mechanical floor plan.

### **SHEET E1.6**

Change all DP to CP call-outs, see mark-ups.

1. Revised DP panel to CP panel on the One-Line Diagram and all wiring details.

### **SHEET E1.7**

Revise panel circuiting per M1.1 mark-up.

1. Revised panel "DP" to "CP".
2. Made corrections to panels "MDP", "DPL", "LB" and "CP" per Tenant comments.

**SHEET P1.1**

Floor sink in lounge? Have to question its use. Omit floor sink.

1. Deleted floor sink in the Lounge.

**SHEET P1.2**

See M1.1 comments for corrections.

1. Revised the mechanical equipment on the Plumbing Roof Plan for coordination with the revised Mechanical floor plan.

**SHEET P1.3**

Omit ice maker box and water line. Omit floor sink.

1. Deleted floor sink, ice maker and water line from the Plumbing Enlarged Floor Plan and the Riser Diagram.

In addition to the above mention sheet revisions, the cover sheet has been updated to reflect the revised drawings.

Please feel free to contact us if you have any additional questions.

Thank you,

Amy Pelton, LEED AP BD&C, CDT  
WINDLE + VOLPE Architects  
7600 San Felipe  
Houston, Texas 77063  
Phone: 713-255-1390

**WINDLE + VOLPE**  
ARCHITECTS